

- Perform site walk.
- Set primary control monuments #1, #2, #3 and #4.
- Started fast static observations on Control Point #3 and #4.
- First total station set-up at Control Point #1. Topo street frontage and building features along Sierra Avenue.
- Second total station set-up on Control Point #2.
- Survey street frontage and building features along First Street.
- Started fast static observations on control points #1 and #2.
- Second total station set-up on Control Point #3. Topo building features along railroad and rear parcel boundary. (No access into enclosed patio area.)
- RTN base set on control point #1.
- RTN survey of surface utilities on Sierra Avenue and First Avenue.
- Total station set-up at Control Point #3. Take reflectorless shots on rails.
- Equipment tear down.
- Post-survey site walk.